

NO.NC/QC/NO/2020-21/W4/RK

Date:02-04-2021

To,
The Executive Engineer,
Yelahanka project Division
Bangalore.


"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Improvements to Roads and Drains At Kogilu Colony In Ward no.05

Item No	Description of work	Unit	Qty	Remarks
1	Removing and resetting of Footpath slab	Sqm	68.85	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRRB M200-12.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary.	Cum	302.38	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods	Cum	849.56	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation	Cum	108.18	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum	Cum	180.77	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Providing and laying in position plain/Reinforced cement concrete M20 for sub-structure/Superstructure works, with cement @ 320 kgs, 20 mm & down size graded granite metal coarse aggregate @ 0.69 cum and fine	Cum	49.00	Work done upto the Billed Quantity and the Quality is Satisfactory
7	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as	Sqm	37.17	Work done upto the Billed Quantity and the Quality is Satisfactory
8	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as	Sqm	193.92	Work done upto the Billed Quantity and the Quality is Satisfactory
9	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the	Tn	15.52	Work done upto the Billed Quantity and the Quality is Satisfactory
	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the	Sqm	1018.17	Work done upto the Billed Quantity and the Quality is Satisfactory



Item No	Description of work	Unit	Qty	Remarks
11	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, ~~loading, unloading, load and lift transportation etc. complete from Engineer~~	Sqm	105.57	Work done upto the Billed Quantity and the Quality is Satisfactory
12	KSRRB M600-1. Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub- ~~base prepared and fine aggregates conforming to IS-282 7016 aggregate~~	Cum	226.79	Work done upto the Billed Quantity and the Quality is Satisfactory
13	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse ~~aggregate at 0.60 cum. Fine aggregate at 0.46 cum. Coarse and fine~~	Cum	226.79	Work done upto the Billed Quantity and the Quality is Satisfactory
14	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all ~~load and lift~~	Sqm	1511.91	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill


Thanking you,



For Newzen Consultants Bangalore

8

20/05/20



NO.NC/QC/YPD/2020-21/KC

Date: 02-04-2021

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to Roads and Drains At Kogilu Colony In Ward no.05

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse	Cum	108.18	2	Per 100 cum	Meets Morth V Revision Standards
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal	Cum	229.77	10	Per 100 cum	Meets Morth V Revision Standards
3	KSRRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or	Tn	15.52	2	Per each dia	Meets Morth V Revision Standards
4	KSRRB M600-1. Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at	Cum	226.79	3	Per 50 cum	Meets Morth V Revision Standards
5	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate	Cum	226.79	10	Per 100 cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,



For Newzen Consultants Bangalore